

**RECENTLY BID ADDITION
AND MODERNIZATION PROJECTS**

Project	Architectural Appointment	Presentation of Plans	Bids received	Award of contract	Plans to Bids time period (months)
Fox Chapel ES addition	07/15/08	11/11/08	10/06/09	11/10/09	11
Jackson Road ES addition	07/15/08	02/09/09	10/27/09	11/10/09	8
Cabin John MS modernization	11/13/07	05/13/08	05/27/09	6/09/09	12
Sherwood ES addition	07/15/08	10/14/08	05/05/09	05/26/09	7
East Silver Spring ES addition	09/24/07	03/11/08	11/07/08	12/09/08	8
Carderock Springs ES modernization	06/12/07	01/08/08	10/07/08	11/11/08	10
Cresthaven ES modernization		03/11/08	10/15/08	11/11/08	7
Takoma Park ES addition	10/22/07	03/11/08	10/21/08	11/11/08	7
BCC HS addition	08/23/07		06/19/08	07/15/08	10*
Poolesville HS addition	10/09/07	04/08/08	06/25/08	07/15/08	2
Clarksburg ES #8 (Gibbs ES)	10/10/06	01/09/07	12/13/07	01/08/08	11
Cashell ES modernization	10/23/06	02/13/07	12/06/07	01/08/08	10
Bells Mill ES modernization	08/24/06	02/13/07	10/17/07	11/13/07	8
Westland MS addition	01/09/07		09/06/07	09/24/07	8*
Key MS modernization	12/13/05 09/14/06 (constr mgmt srvc)		07/25/07	09/11/07 08/23/07	19*

Project	Architectural Appointment	Presentation of Plans	Bids received	Award of contract	Plans to Bids time period (months)
Galway ES modernization	07/27/06 09/14/06 (constr mgmt srvc)	01/09/07	06/05/07	06/25/07 07/17/07	5
Washington Grove ES addition	08/24/06	12/12/06	06/21/07	07/17/07	6

* Unable to locate presentation of preliminary plans (schematic design). Interval from architectural appointment to bid date used.

PAINT BRANCH HS DESIGN PERIOD

Project	Architectural Appointment	Presentation of Plans	Bids received	Award of contract	Plans to Bids time period (months)
Paint Branch HS modernization	08/24/06	03/13/07	12/03/09		33**

** Includes delays due to change in Paint Branch HS completion date. FY 08 Master plan (June 15, 2007) set PBHS completion at 08/2010. FY 09 Master Plan (June 16, 2008) delayed completion to 08/2012.